CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.13/GSB-II/GR/2017-18 03.05.2017

TEST REPORT ON GRADATION FOR COARSE GRADED GARNULAR SUB BASE

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Improvements of CC roads in 4th,6th,7th & 8th Cross Roads & other Roads in Santhoshnagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore
* Reference	:	BBMP/EE/DD/WO/42/2017-18 Dated: 20.04.2017
* Sample ID	:	Coarse Graded-II
Technical Reference	:	IS : 2720 (Part - 4), MORTH Table : 400-02
Date of Testing	:	03.05.2017

Oven Dry Wt (gm) : 5000

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Specified Limits
53	-	-	-	100	100
26.5	2235	2235	44.70	55.30	50-80
4.75	1590	3825	76.50	23.50	15-35
0.075	780	4605	92.10	7.90	0-10
PAN	395				
Total	5000				

* Information is furnished by the Customer/Representative

Remarks: Satisfies MORTH Specifications as per Table 400-2, Grading II

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross, 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಬಿ.ಎಂ. ರಸ್ತೆ, ಶಿವೇಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.13/GSB-II/AL/2017-18 Date 03.05.2017

TEST REPORT ON ATTERBERG LIMITS FOR GRANULAR SUB BASE

*Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
*Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
*Name of work	:	Improvements of CC roads in 4th,6th,7th & 8th Cross Roads & other Roads in Santhoshnagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore
*Reference	:	BBMP/EE/DD/WO/42/2017-18 Dated: 20.04.2017
Sample ID	:	GSB- (Coarse graded-II)
Technical Reference	:	IS : 2720 (Part - 5) 1985 (RA-2010), MORTH Table : 400-01
Date of Testing	:	03.05.2017

Sl. No.	Particulars	Test Results	Standards as per Specifications
1	Liquid Limit, %	23.50	25.0% Maximum.
2	Plasticity Index, %	Non Plastic	6.0% Maximum.

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross, 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/336g/Cube/2017-18 15.05.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of the work	:	Improvements of CC roads in 4th,6th,7th & 8th Cross Roads & other Roads in Santhoshnagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore
* Reference	:	BBMP/EE/DD/WO/42/2017-18 Dated: 20.04.2017
* Sample ID	:	Dry Lean Concrete
Technical Reference	:	IS: 516-1959 (RA-2013)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* Grade of Concrete	:	Dry Lean Concrete
Compressive Strength as on	:	7^{th} day
Sample Received on	:	15.05.2017

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	08.05.2017	15.05.2017	8.165	255.6	11.36
2	08.05.2017	15.05.2017	8.263	261.2	11.61
3	08.05.2017	15.05.2017	8.357	275.2	12.23

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/336g/Cube/2017-18 17.05.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of the work	:	Improvements of CC roads in 4th,6th,7th & 8th Cross Roads & other Roads in Santhoshnagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore
* Reference	:	BBMP/EE/DD/WO/42/2017-18 Dated: 20.04.2017
* Sample ID	:	Dry Lean Concrete
Technical Reference	:	IS: 516-1959 (RA-2013)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* Grade of Concrete	:	Dry Lean Concrete
Compressive Strength as on	:	7^{th} day
Sample Received on	:	17.05.2017

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	10.05.2017	17.05.2017	8.298	260.5	11.58
2	10.05.2017	17.05.2017	8.365	268.9	11.95
3	10.05.2017	17.05.2017	8.405	278.3	12.37

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

AE-13
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/336g/Cube/2017-18 18.05.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of the work	:	Improvements of CC roads in 4th,6th,7th & 8th Cross Roads & other Roads in Santhoshnagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore
* Reference	:	BBMP/EE/DD/WO/42/2017-18 Dated: 20.04.2017
* Sample ID	:	Dry Lean Concrete
Technical Reference	:	IS: 516-1959 (RA-2013)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* Grade of Concrete	:	Dry Lean Concrete
Compressive Strength as on	:	7^{th} day
Sample Received on	:	18.05.2017

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	11.05.2017	18.05.2017	8.135	258.9	11.51
2	11.05.2017	18.05.2017	8.226	262.5	11.67
3	11.05.2017	18.05.2017	8.305	280.7	12.48

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

AE-13
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು